RIVERSIDE COUNTY
PLANNING DEPARTMENT

John Hildebrand
TLMA Assistant Director
Community Development

Planning Case Progress Report

As of: April 25, 2024 3:23 pm

*Please note this is a project status report current only at the time it was printed, and it is subject to change.

Project / Case Information: Current Status: LDC Review

Case Number: CUP230002 Planner: Kathleen Mitchell

Description: CUP for the Crescent Garden Cemetery consisting of a 8,983 sq. ft. mortuary, a 6,978 sq. ft. chapel with a 1,366 sq. ft. caretaker's residence and a 1,340 sq. ft. equipment shed, and 145 parking spaces. The cemetery area will be developed in phases and be gated and fenced or walled, and occupy approximately 25 acres with an anticipated 20,000 graves with an estimated 10-15 burials per month. No crematorium is proposed as a part of this project.

Situs Address: 0 UNASSIGNED 349170003

Project APN(s): 349170006, 349170008, 349180016, 349170009, 349180020, 349180006, 349170013, 349170012, 349170010, 349180004, 349180017, 349170011, 349180008, 349180005, 349170007, 349170004, 349180002, 349170005, 349180007, 349180035, 349170003

LDC Project Review Status:

Corrections	Grading / Transportation	Sam Gonzalez	04/04/2024

Corrections:

General Correction General

CORRECTIONS: CUP230002 Submittal 3
DATE: 04/16/2024
Contact person: Sam Gonzalez
PH: (951) 295-6959 (cell)
EMAIL: sdgonzal@rivco.org

The Grading Division has reviewed the submitted exhibit for CUP230002. The review was performed on electronic submittal using Bluebeam software. For Grading Division Comments, please see Bluebeam Session ID: 065-888-348. In order to review the comments Bluebeam software is required. A viewer version of Bluebeam is available as a free download here: http://www.bluebeam.com/us/products/free-viewer/

Please request an “Invite” from your “County Planner”
Grading Comments:

1) Sheet C-9 – Indicate width for driveway access.
2) Sheet C-9 – Indicate the Q10-Year and Q100-Year storm flows.
a. Align box culvert with the existing drainage flow.
b. Section 11-11 is not included on sheet 5.
3) Sheet C-9 – Indicate how downdrain will transition at private street.
4) Sheet C-9 – “B” Street – Identify and label inlet at cul-de-sac. Provide Standard No.
5) Sheet C-9 – “D” Street – Provide spot elevations and drainage grades for off street parking.
6) Sheet C-12 – Include section 11-11 detail.

Cleared - Recommend Approval	Geology / Planning	Dave Jones	04/04/2024
Corrections	Development Review / Transportation	Arthur Uata	04/04/2024
Cleared - Recommend Approval	Traffic Study / Transportation	Eva Covarrubias	04/04/2024

Screens out of both LOS and VMT

Corrections	Biology / Planning	Harry Sandoval	04/04/2024

Corrections:

General Correction General
Used for general corrections

Corrective Action: Correction Jurisdictional Delineation Due to the project site potentially containing one or more drainages, the Environmental Programs Division (EPD) is requiring a Jurisdictional Delineation report, prior to project approval, to determine if the water feature(s) are jurisdictional to the California Department of Fish and Wildlife (CDFW), California Regional Water Quality Board (CRWQCB), and/or the U.S. Army Corp of Engineers (USACOE). The Jurisdictional Delineation report must be prepared by a qualified biologist who holds a current Memorandum of Understanding with Riverside County and submitted for review by the Environmental Programs Division (EPD). If the water feature(s) found on site is determined to be under the jurisdiction of the CDFW and/or USACOE, then EPD will require permits from the relevant agencies, or proof of consultation with the agencies prior to issuance of any grading permits.

General Correction General
Used for general corrections

Corrective Action: Determination of Biologically Equivalent or Superior Preservation

Due to impacts to a Riparian/Riverine feature proposed by the project, a Determination of Biologically Equivalent or Superior Preservation (DBESP) must be submitted and approved by EPD and the Wildlife Agencies to demonstrate compliance with the requirements of the Western Riverside County Multiple Species Habitat Conservation Plan. Additionally, the DBESP must be submitted to the Wildlife Agencies for a 60 day following approval by the

General Correction General
Used for general corrections

Corrective Action: EPD is requesting a revised MSHCP consistency analysis and supporting documents as are specified in a comment letter that was sent to the project's consulting biologist on 04/18/24. Once all comments have been addressed biological reports must be submitted directly to EPD through the Riverside County Plus system using the same PDB numbers of the original documents.

Cleared - Recommend Approval	Paleontology / Planning	Dave Jones	04/04/2024
Corrections	Current / Planning	Kathleen Mitchell	04/04/2024
Assignment Pending	Park and Open Space / Park and Open Space	Krista Mason	04/04/2024
Corrections	Assistant Fire Marshal / Office of the Fire Marshal	David Myers	04/04/2024

Corrections:

General Correction General

Sheet A0.03 of the architectural plans should use an occupant load factor of 15 (minimum) for the dining area.

General Correction General

The Bougainvillea and Salvia plant species are typically on the prohibited plant list. Provide verification that they are fire safe plants. (See the Fuel Modification and Landscape Plans.)

Corrections Environmental Health / Environmental Health Shantel Bacon 04/04/2024

General Correction General

A Phase I Environmental Site Assessment is required to be submitted to the Department of Environmental Health for review and approval. Contact the Environmental Cleanup Programs at (951)-955-8980 for further information.

Please note that further information may be required pending review of all requested items.

General Correction General

Provide Development agreement letter from domestic water provider (Lake Elsinore Water District).

General Correction General

OWTS for commercial projects must have projected waste flows calculated. Provide estimated waste flow calculations for domestic waste and non-domestic waste in the operational document and in the general note section of all exhibits that mention the OWTS (septic system). Additional information may be requested upon receipt of information.

General Correction General

Provide an updated site plan exhibit that depicts a refuse area that meets the requirements of SB1383. Ensure the appropriate size and number of bins are depicted on the updated exhibit in accordance with SB1383. The updated exhibit should include a legend that indicates Solid Waste Hauler purveyor. For additional information please contact the local solid waste hauler.
Provide a statement indicating how this project will comply with SB1383. For additional information please contact the local solid waste hauler or DEH-LEA at 951.955-8980.

Provide a Solid Waste Hauler will serve letter from the appropriate purveyor. Ensure the letter acknowledges the project. Ensure the letter addresses compliance with the requirements of SB1383.

General Correction General

In order to propose an Onsite Wastewater Treatment System/OWTS/septic system for this project, the project would have to meet the following requirements: Sanitary sewer service from a purveyor must not be available to the site. Proof of sewer non availability would need to be submitted from the applicable purveyor. This document must recognize this specific project CUP230002/each lot or each parcel by name. Upon receipt of the document additional information/requirements may be requested.

Corrections:

General Correction General

Provide Conceptual floor plan for each proposed structure. Floor plan shall include all rooms and plumbing fixtures. Based on floor plans submitted additional information may be requested.

Corrections	Development Review / Transportation	Cassandra Simas	04/04/2024

PWQMP3 has been received and is in line for review. Comments will be sent out once the review is complete.

Corrections	LSPC A Package / Transportation	Young Chang	04/04/2024

3RD LS PC Comments

Assignment Pending	B&S Plancheck / Building & Safety	Marcos Garcia	04/04/2024
Corrections	Cultural / Planning	Heather Thomson	04/04/2024

General Correction General

AB52 Tribal Consultation required

Corrective Action: AB52 Tribal Consultation required
Pursuant to Assembly Bill No. 52 (AB 52), this development shall comply with the requirement for (Government to Government) tribal consultation and all other requirements of AB 52. Tribal consultation, if requested as provided in Public Resources Code Section 21080.3.1, must begin prior to release of a negative declaration, mitigated negative declaration, or environmental impact report for a project. Information provided through tribal consultation may inform the lead agency's assessment as to whether tribal cultural resources are present, and the significance of any potential impacts to such resources.

General Correction General

Phase I Cultural Survey Required

Corrective Action: Phase I Cultural Survey Required
Prior to scheduling this project for a public hearing/action, the following cultural resources (archaeological) study shall be submitted and approved by the County Archaeologist:

A Phase I Cultural Resources/Archaeological Study is required for the CEQA review of this project. The report shall meet current Riverside County standards for such reports Investigations Standard Scopes of Work:
http://rctlma.org/planning/content/devproc/culture/arch_survey_standards_phase1_2_3_4.pdf)
and be prepared by a County approved professional archaeologist currently listed on the County's Cultural Resources Consultant List posted on the TLMA – Planning website: http://rctlma.org/planning/content/devproc/consult_lists/culture_consult_list.pdf

The consultant must conduct a systematic intensive pedestrian survey of the entire subject property. The Phase I study must include a records search table/exhibit, documentary evidence of NAHC contact and tribal scoping, a project plan/site exhibit/grading exhibit, and a completed and signed Level of Significance Checklist. The consultant must send a confidential appendix including all site records within the record search area to the County Archaeologist.

The consultant must abide by all the requirements in the MOU with the County.

Submittal of older Phase I reports previously prepared for the project site may need to be updated to meet current requirements and to provide current information about any cultural resources identified on the property (including any potentially significant historical structures). The County Archaeologist will determine if older Phase I reports are sufficient or if they need updating.

The report shall be submitted digitally in a document with the ability to track changes and insert comments within the document. Upon review of the draft Phase I study, the County Archaeologist will determine the adequacy of the report and if accepted will clear the condition. Upon acceptance of the report, the consultant shall send one signed or digitally signed copy of the report and confidential appendixes in PDF format. The County Archaeologist will determine if further work or studies are required based on the information contained within the Phase I study.

Corrections:

General Correction General

Phase II Required

Corrective Action: Pursuant to PDA 8402 a Phase II Cultural Resources Testing and Evaluation Study is required for site(s)3719-1H, 3719-2H, 3719-12H, and 3719-13H for the CEQA review of this project.

The report shall meet current County standards for such reports and be prepared by an approved professional archaeologist currently listed on the County's Cultural Resources Consultant List posted on the TLMA – Planning website.

A testing plan must first be reviewed and approved by the County Archaeologist prior to fieldwork.

CUP 230002 is a proposal for the construction of a cemetery (27 acres of gravesite), a mortuary, chapel, caretaker residence, and a parking lot on an 85.5 acres site near the Elsinore area. Tentative Parcel Map (PM) 38623 is a request to merge 21 parcels encompassing 84.99 acres into 5 lots totaling 9.19 acres, 62.85 acres, 6.82 acres, 3.97 acres, and 2.16 acres, respectively. The site is located at north of Mauricio Street, south of Theda Avenue, east of Robert Street, and west of the San Jacinto River. This case is being processed concurrently with PM 38623.

The topography of the site is generally a southwest-to-northeasterly slope. There are at least seven defined watercourses that traverse the site in various directions which impact all parcels. Two ridges cross the site in a southwest-to-northeasterly and west-to-easterly direction and separate the site into three sub-drainage areas. The northwestern portion of the site is subject to approximately 105 acres of tributary offsite stormwater runoff from the west and drains towards the northeast. The northeastern portion of the site is subject to offsite flow from the hilly area to the east and drains towards the northeast. The southern portion of the site is also subject to offsite flow from the hilly area and drains towards the south. A portion of the project is also impacted by the Special Flood Hazard Area for the 100-year floodplain shown on the Awareness Maps, prepared by the Department of Water Resources, and listed in Ordinance No. 458 Section 5.d. The limits are shown on the Public Flood Hazard Determination Interactive Map found at http://rcflood.org. Awareness floodplains identify the 100-year flood hazard areas using approximate assessment procedures.

Currently, there are no existing or proposed District facilities upstream of the site to alleviate the flood hazard. Additionally, this project will not be associated with any existing or proposed District maintained facilities.

Based on the submitted Site Plan, most of the proposed impervious area is located near the western portion of the site. This includes a chapel, a caretaker residence, a mortuary, a paved road, and parking stalls. The rest of the site is mostly landscaped open space and some natural open space. The existing DWR floodplain limits are proposed as green open space and left as natural, except for the portion of the floodplain that crosses the proposed “A” Street. The project proposes to construct a concrete street dip crossing at the proposed 26-ft wide “A” Street, where the DWR floodplain traverses.

Please note, concrete dip crossings shall not be allowed unless approved by Transportation. County Transportation requires a 100-year flow depth less than 9-in and velocity less than 1.5 fps across streets for the lower frequency storms. Please provide a hydraulic analysis for the street capacity of the proposed “A” Street to ensure that the 100-year discharge of 194 CFS meets the County Transportation requirements.

Additionally, due to the project’s proximity to the floodplain, please submit an erosion hazard analysis to determine potential impacts due to lateral migration. No structures will be allowed within the erosion hazard setback area. Should the applicant wish to build within the erosion hazard setback area, adequate scour protection such as riprap revetment shall be provided and shown on future exhibits. If proposing to armor the watercourse or channel banks, they shall be publicly maintained. Any such facility shall meet District standards including required maintenance access roads. For development adjacent to natural channels, an erosion hazard setback is required to protect against erosion due to lateral migration. The criteria applicable to this project is as follows:

• An erosion hazard zone can be defined as an area where erosion may potentially result in damage to a resource. A “resource” may be inclusive of private or public houses, buildings, apartments, fences, utilities, infrastructure, or other feature of appreciable value. The

recommended erosion hazard setback shall be as follows: For minor watercourses, with a 100-year flowrate less than 500cfs, the setback shall be a minimum of 25 feet from the limits of the 100-year water surface elevation. The setback shall consider both the watercourse 100-year floodplain extents and an analysis of long-term scour and lateral migration that considers anticipated changes to upstream sediment supply. The particular aspects of these detailed studies shall be discussed with and agreed to by the District prior to performing the studies on a case-by-case basis.

The offsite and onsite drainage are not included in the submittal for a review this time. The project shall protect the site from offsite flows. Future exhibits shall depict flood hazard areas and all other offsite tributary flows on the plan.

Three onsite water quality basins are proposed at the south, west, and northeast corners of the site to capture onsite runoffs. Per the Proposed Hydrology Map exhibit, in the Preliminary Hydrology Report, there are onsite flows that are proposed to be discharged near the south, north, and eastern boundary of the project site prior to mitigation. All onsite flows will need to be collected, treated, and mitigated prior to being discharged. Flows leaving the site will need to be dissipated to help perpetuate the existing natural drainage patterns and conditions with respect to tributary drainage area, outlet points, and outlet conditions. Please include the onsite drainage facilities and how the project proposes to protect itself from offsite flows, in future submittals, for review.

The impervious area proposed within this development will also generate an increase in peak flow rate. At this time, there is a lack of drainage infrastructure downstream of the project site; therefore, this development is required to mitigate for the incremental increase of peak flow rates to offset the impacts to downstream property owners. A proposal for mitigation of the incremental increase of peak flow rate, such as an increased runoff detention basin, shall be shown on the future site plan and calculations supporting the adequacy of the mitigation feature shall be submitted to the District for review and approval prior to the issuance of conditions of approval.

Per the drainage report, the basins were sized using the 2-year & 24-hour duration which do not follow the District's Increased Runoff Criteria. Instead, the drainage report should reflect that the basins are sized for the difference in volume between the pre- and post- development volumes for the 10-year & 24-hour storm duration. Additionally, there is a tributary area of approximately 11.5 acres, along the eastern boundary, that contributes offsite flows to the project site. This area was not accounted for in the pre- or post- hydrology analysis. Please revise the drainage report to reflect the increased runoff sizing criteria for the basins and to include the omitted tributary area.

For clarity purposes please show the proposed basin sizes in acre-feet and include a basin sizing summary table, for each basin, which shows the pre- and post- development peak discharges and total volume (ac-ft). Also, please revise the HEC-RAS analysis cross section's names to correspond with the cross-section stations in the exhibit.

Additionally, the proposed basins and outlet structures must be capable of passing the 100-year storm without damage to the facility, have a 100-year emergency escape, and must have positive drainage and drain completely within a 72-hour maximum drawdown time. "Dead Storage" basins are not acceptable. The emergency escape for the basin(s) and its path through the parcel shall be shown on the exhibit. To prevent flood damage to the proposed structures, all proposed structures along the emergency escape path shall be protected from flooding by either properly elevating the finished floor in relation to the flow path, or by making sure the structures are setback to provide adequate flow through area in the event the emergency escape of the stormwater runoff is necessary.

Basins should be designed per Appendix C – Basin Guidelines of Design Handbook for Low Impact Development Best Management Practices. Final design of the basin, including a complete hydrology study will not be required until the improvement plan stage of this development. The project may need modifications at the plan check stage to comply with the increased runoff criteria. (See comment 015-Flood INCREASED RUNOFF CRITERIA).

Please revise the submitted plans to depict all proposed flood control and drainage facilities including watercourses, floodplain limits, retention basins, channels, storm drains, culverts, grades, and easement or right-of-way widths clearly shown. Centerline curve radii and typical sections shall be shown for all open channel facilities. The exhibit shall depict all points of concentration where offsite runoff enters the site and points of discharge from the site, including the drainage area in acres and the one-percent annual chance (100-year) discharge at each point.

Future exhibit shall depict all proposed grading including but not limited to all cut/fill slopes with slope ratios, pad sites, pad elevations and finished floor elevations. The property's grading should be designed in a manner that perpetuates the existing natural drainage patterns and conditions with respect to tributary drainage area and outlet points and outlet conditions.

All proposed storm drain improvements collecting and/or conveying the 100-year storm event shall be maintained by County Transportation Department, if smaller than 36-inches, or Flood Control, if larger than 36-inches, (based on the MOU) and shall be designed to the corresponding standards.

After reviewing Tentative Parcel Map 38623/Conditional Use Permit 230002 dated 1/23/2023 and Preliminary Hydrology Report dated November 2022, the District has the following comments that shall be addressed prior to the issuance of conditions approval for this project:

1. Please provide hydraulic calculations for the street capacity of the proposed “A” Street to ensure that the 100-year discharge of 194 CFS meets the County Transportation requirements.

2. Due to the project’s proximity to the floodplain, please submit an erosion hazard analysis to determine potential impacts due to lateral migration submit an erosion hazard setback area analysis to determine potential impacts due to lateral migration.

3. Please include the onsite drainage facilities and how the project proposes to protect itself from offsite flows in future submittals for review

4. Please revise the drainage report to reflect the increased runoff sizing criteria for basins and to include the omitted tributary area.

5. For clarity purposes please show the proposed basin size(s) in acre-feet and include a basin sizing summary table, for each basin, which shows the pre- and post- development peak discharges and total volume (ac-ft). Also, please revise the HEC-RAS analysis cross section names to correspond with the cross-section stations in the exhibit.

6. Please revise the submitted plans to depict all proposed flood control and drainage facilities including watercourses, floodplain limits, retention basins, channels, storm drains, culverts, grades, and easement or right-of-way widths clearly shown.

Every effort has been made to identify all potential areas of concern. However, the District may provide further corrections if additional public safety and health issues are discovered during review of subsequent submittals.

Any questions pertaining to this project may be directed to Daniel Aguirre at 951-955-1348 or danaguir@rivco.org.

Cleared - Recommend Approval	Waste Resources / Waste Resources	Katherine Avila	04/04/2024

Please note that this project must comply with SB 1383, organics recycling. The trash enclosure shall allocate sufficient space for at least 3 bins, (trash, recycling, and organics).

Assignment Pending	Project Manager / Planning	Kathleen Mitchell

060 - Fire Hazardous Vegetation and Fuel Management Plan

Projects in the Local Responsibility Area Very High Fire Hazard Severity Zone and the State Responsibility Area Very High, High and Moderate Fire Hazard Severity Zones shall provide a Final Hazardous Vegetation and Fuel Management Plan to be reviewed and approved by the Fire Department. Contact our office for submittal instructions.

---

060 - Fire Water Plans

The applicant or developer shall furnish one copy of the water system plans to the Fire Department for review. Plans shall be signed by a registered civil engineer, containing a Fire Department approval signature block, and shall conform to hydrant type, location, spacing and minimum fire flow. Once plans are signed by the local water company, the originals shall be presented to the Fire Department for signature.

---

060 - Planning-PAL Gen - Custom

County Paleontological Report (PDP) No. 230013, submitted for this case (CUP230002), was prepared by CRM Tech and is entitled: "Paleontological Resource Assessment Report, Crescent Gardens Cemetery Project, Assessor's Parcel Numbers 349-170-003 to -007; -009 to -013; 349-180-002, -004 to -008, -016, -020 and -035, Meadowbrook Area of Riverside County, California, CUP230002", dated August 28, 2023. PDP230013 recommended a paleontological resource impact mitigation program be developed and implemented prior to beginning of the project to prevent impacts or reduce them to a level less than significant only within the old alluvial channel deposits in the mid-south-southeastern portion of the project area. (Paleontological monitoring is not recommended/required in other parts of the project area.) HENCE:

PRIOR TO ISSUANCE OF GRADING PERMITS:

1. The applicant shall retain a qualified paleontologist approved by the County to create and implement a project-specific plan for monitoring site grading/earthmoving activities (project paleontologist).
2. The project paleontologist retained shall review the approved development plan and grading plan and conduct any pre-construction work necessary to render appropriate monitoring and mitigation requirements as appropriate. These requirements shall be documented by the project paleontologist in a Paleontological Resource Impact Mitigation Program (PRIMP). This PRIMP shall be submitted for approval by the County Geologist prior to issuance of a Grading Permit. Information to be contained in the PRIMP, at a minimum and in addition to other industry standards and Society of Vertebrate Paleontology standards, are as follows:

a. A corresponding and active County Grading Permit (BGR) Number must be included in the title of the report. PRIMP reports submitted without a BGR number in the title will not be reviewed.
b. PRIMP must be accompanied by the final grading plan for the subject project.
c. Description of the proposed site and planned grading operations.
d. Description of the level of monitoring required for all earth-moving activities in the project area.
e. Identification and qualifications of the qualified paleontological monitor to be employed for grading operations monitoring.
f. Identification of personnel with authority and responsibility to temporarily halt or divert grading equipment to allow for recovery of large specimens.
g. Direction for any fossil discoveries to be immediately reported to the property owner who in turn will immediately notify the County Geologist of the discovery.
h. Means and methods to be employed by the paleontological monitor to quickly salvage fossils as they are unearthed to avoid construction delays.
i. Sampling of sediments that are likely to contain the remains of small fossil invertebrates and vertebrates.
j. Procedures and protocol for collecting and processing of samples and specimens.
k. Fossil identification and curation procedures to be employed.
l. Identification of the permanent repository to receive any recovered fossil material. *Pursuant the County "SABER Policy", paleontological fossils found in the County should, by preference, be directed to the Western Science Center in the City of Hemet. A written agreement between the property owner/developer and the repository must be in place prior to site grading.
m. All pertinent exhibits, maps, and references.
n. Procedures for reporting of findings.
o. Identification and acknowledgement of the developer for the content of the PRIMP as well as acceptance of financial responsibility for monitoring, reporting and curation fees. The property owner and/or applicant on whose land the paleontological fossils are discovered shall provide appropriate funding for monitoring, reporting, delivery and curating the fossils at the institution where the fossils will be placed and will provide confirmation to the County that such funding has been paid to the institution.
p. All reports shall be signed by the qualified paleontologist responsible for the report's content. All reports shall also be signed by all other parties responsible for the report's content (eg. Professional Geologist), as necessary. A signed electronic copy of the report, project plans, and all required review applications shall be uploaded to the County's PLUS Online System: (https://planning.rctlma.org/sites/g/files/aldnop416/files/2023-06/PLUS%20Online%20Upload%20Instructions%20-%20Paleontology%20-%20Updated%20June%202023.pdf).

Reports and/or review applications are not to be submitted directly to the County Geologist, Project

Planner, Land Use Counter, Plan Check, or any other County office. In addition, the applicant shall submit proof of hiring (i.e., copy of executed contract, retainer agreement, etc.) a project paleontologist for the in-grading implementation of the PRIMP.

Safeguard Artifacts Being Excavated in Riverside County (SABER)

---

070 - Planning-PAL Gen - Custom

PRIOR TO GRADING FINAL:
The applicant shall submit a Paleontological Monitoring Report prepared for site grading operations at this site. The report shall be certified by the professionally qualified Paleontologist responsible for the content of the report. This Paleontologist must be on the County's Paleontology Consultant List. The report shall include the findings made during all site grading activities and an appended itemized list of fossil specimens recovered during grading (if any) and proof of accession of fossil materials into the pre-approved museum repository. In addition, all appropriate fossil location information shall be submitted to the Western Center, the San Bernardino County Museum and Los Angeles County Museum of Natural History, at a minimum, for incorporation into their Regional Locality Inventories.
A signed electronic copy of the report shall be uploaded to the County's PLUS Online System: (https://planning.rctlma.org/sites/g/files/aldnop416/files/2023-06/PLUS%20Online%20Upload%20Instructions%20-%20Paleontology%20-%20Updated%20June%202023.pdf).
Reports and/or review applications are not to be submitted directly to the County Geologist, Project Planner, Land Use Counter, Plan Check, or any other County office.

---

080 - Fire Fire Department Plan Review

Submittal of construction plans to the Fire Department will be required. This will require a separate permit application submitted directly to the Fire Department. This shall include a full site plan including all fire apparatus access roads. Final fire and life safety conditions will be addressed when the Fire Department reviews these plans. These conditions will be based on California Fire Code, California Building Code (CBC), and related codes/standards adopted at the time of construction plan submittal. Contact our office for submittal instructions.

---

080 - Fire Hazardous Vegetation and Fuel Management Plan Inspection

An inspection of the requirements of the final Hazardous Vegetation and Fuel Management Plan is required before permit issuance. Contact our office for instructions regarding this inspection.

---

080 - Fire Water Verification

The required water system, including all fire hydrant(s), shall be installed, and accepted by the appropriate water agency and the Riverside County Fire Department prior to any combustible building material placed on an individual lot. Contact the Riverside County Fire Department to inspect the required fire flow, street signs, all weather surface, and all access and/or secondary access. Approved water plans must be at the job site.

Landscape Common Area CCRs

The developer/ permit holder shall:
Prior to map recordation, the developer/permit holder shall submit Covenants, Conditions, and Restrictions (CC&R) to the Riverside County Counsel for review along with the required fees set forth by the Riverside County Fee Schedule.

For purposes of landscaping and maintenance, the following minimum elements shall be incorporated into the CC&R's:

1) Permanent public, quasi-public or private maintenance organization shall be established for proper management of the water efficient landscape and irrigation systems. Any agreements with the maintenance organization shall stipulate that maintenance of landscaped areas will occur in accordance with Ordinance No. 859 (as adopted and any amendments thereto) and the County of Riverside Guide to California Friendly Landscaping.

2) The CC&R's shall prohibit the use of water-intensive landscaping and require the use of low water use landscaping pursuant to the provisions of Ordinance No. 859 (as adopted and any amendments thereto).

3) The common maintenance areas shall include all those identified on the approved landscape maintenance exhibit.

The Transportation Department, Landscape Section shall clear this condition once a copy of the County Counsel approved CC&R's has been submitted to the Transportation Department, Landscape Section.

---

080 - Transportation 80 - TRANSPORTATION - Landscape Inspection Deposit Required

Landscape Inspection Deposit Required

This condition applies to both onsite and offsite (ROW) landscaping:

The developer/ permit holder shall:
Prior to building permit issuance, the developer/permit holder shall verify all plan check fees have been paid and deposit sufficient funds to cover the costs of the required landscape inspections associated with the approved landscape plans. The deposit required for landscape inspections shall be determined by the Transportation Department, Landscape Section. The Transportation Department, Landscape Section shall clear this condition upon determination of compliance.

Landscape Plot Plan/Permit Required

This condition applies to both onsite and offsite (ROW) landscaping:

The developer/ permit holder shall:
Prior to issuance of building permits, the developer/permit holder shall apply for a Plot Plan (Administrative/PPA) Landscape Permit (LSP) or Landscape Plot Plan (LPP) from TLMA Land Use along with applicable deposit (plan check and inspection are DBF fees).

Provide construction level landscape plans in PDF (all sheets compiled in 1 PDF file), along with an electronic transmittal memo in PDF (include Owner contact, Developer, if not the same as the owner, Project manager, person or persons most likely to inquire about the status of the plans, Landscape Architect, Principal or LA signing the plans, Landscape Architect, Project Manager, person responsible for making the corrections, if different from above), and a current set of grading plans in PDF, and submit all three PDF files on a CD (compact Disc) with application. The landscape plans shall be prepared in a professional manner by a California Licensed/Registered Landscape Architect and signed/stamped by such.

Drawings shall be completed on County standard Transportation Department title block, plan sheet format (24 inch x 36 inch), 1:20 scale, north arrow, limit of work lines, hardscape features, graphic scale, and street names, etc. The landscaping plans shall be in conformance with the APPROVED EXHIBITS; in compliance with Ordinance No. 348, Section 18.12; Ordinance No. 859; and, be prepared consistent with the County of Riverside Guide to California Friendly Landscaping. At minimum, plans shall include the following components:

1) Landscape and irrigation working drawings (stamped) by a California certified/registered landscape architect;
2) Weather-based controllers and necessary components to eliminate water waste;
3) A copy of the (stamped) approved grading plans; and,
4) Emphasis on native and drought tolerant species.

When applicable, plans shall include the following components:

1) Identification of all common/open space areas;
2) Natural open space areas and those regulated/conserved by the prevailing MSHCP and or ALUC;
3) Shading plans for projects that include parking lots/areas;
4) The use of canopy trees (24 inch box or greater) within the parking areas;
5) Landscaping plans for slopes exceeding 3 feet in height;
6) Landscaping and irrigation plans associated with entry monuments. All monument locations shall be located outside of the ROW and dimensions shall be provided on the plan; and/or,
7) If this is a phased development, then a copy of the approved phasing plan shall be submitted for reference.

Please reference Landscape Plan Checklists available online at RCTLMA.org.

NOTE: When the Landscaping Plot Plan is located within a special district such as LMD/CSA/CFD or Valleywide, the developer/permit holder shall submit plans for review to the appropriate special district for simultaneous review. The permit holder shall show evidence to the Transportation Department, Landscape Section that the subject district has approved said plans. Water Districts such as CVWD, TVWD, and EMWD may be required to approve plans prior to County approval.

Upon verification of compliance with this condition and the APPROVED EXHIBITS, the Transportation Department, Landscape Section shall clear this condition.

080 - Waste Resources Waste - Recyclables Collection and Loading Area

Prior to issuance of a building permit, the applicant shall submit one electronic (1) copy of a Recyclables Collection and Loading Area plot plan to the Riverside County Department of Waste Resources for review and approval to WastePlanning@rivco.org. The plot plan shall conform to Design Guidelines for Recyclables Collection and Loading Areas, provided by the Department of Waste Resources (found at http://www.rcwaste.org/business/planning/design) and shall show the location of and access to the collection area for recyclable materials, shall demonstrate space allocation for trash, recyclable materials, and organics and have the adequate signage indicating the location of each bin in the trash enclosure. The project applicant is advised that clearance of the Recyclables Collection and Loading Area plot plan only satisfies the Waste Resources' conditions for Recyclables Collection and Loading Areas space allocation and other Recyclables Collection and Loading Area Guideline items. Detailed drawings of the Trash Enclosure and its particular construction details, e.g., building materials, location, construction methods etc., should be included as part of the Project plan submittal to the Riverside County Department of Building and Safety.

---

080 - Waste Resources Waste Recycling Plan

Prior to building permit issuance, a Waste Recycling Plan (WRP) – Form B shall be submitted to the Riverside County Department of Waste Resources for review and approval to WastePlanning@rivco.org. A copy of Form B can be found at (https://www.rcwaste.org/Waste-Guide/CandD). At a minimum, the WRP must identify the materials (i.e., concrete, asphalt, wood, etc.) that will be generated by construction and development, the projected amounts, the measures/methods that will be taken to recycle, reuse, and/or reduce the amount of materials, the facilities and/or haulers that will be utilized, and the targeted recycling or reduction rate. During project construction, the project site shall have, at a minimum, two (2) bins: one for waste disposal and the other for the recycling of Construction and Demolition (C&D) materials. Additional bins are encouraged to be used for further source separation of C&D recyclable materials. Accurate record-keeping (receipts) for recycling of C&D recyclable materials and solid waste disposal must be kept. Arrangements can be made through the franchise hauler.

---

090 - Transportation 90 - TRANSPORTATION - Landscape Inspection and Drought Compliance

Landscape Inspection and Drought Compliance

This condition applies to both onsite and offsite (ROW) landscaping:

The developer/ permit holder shall:

The developer/permit holder shall coordinate with their designated landscape representative and the Transportation Department landscape inspector to ensure all landscape planting and irrigation systems have been installed in accordance with APPROVED EXHIBITS, landscaping, irrigation, and shading plans. The Transportation Department will ensure that all landscaping is healthy, free of weeds, disease and pests; and, irrigation systems are properly constructed and determined to be in good working order. The developer/permit holder's designated landscape representative and the Transportation Department landscape inspector shall determine compliance with this condition and execute a Landscape Certificate of Completion. All landscape inspection deposits and plan check fees shall be paid.

Upon determination of compliance, the Transportation Department, Landscape Section shall clear this condition.

---

090 - Waste Resources Waste - Recyclables Collection and Loading Area Inspection

Prior to final building inspection, the applicant shall construct the recyclables collection and loading area in compliance with the Recyclables Collection and Loading Area plot plan, as approved and verified through inspection by the Riverside County Department of Waste Resources.

Prior to building final inspection, a Waste Reporting Form (Form C) and evidence (i.e., receipts or other types of verification) demonstrating project compliance with the approved Waste Reporting Plan (WRP) shall be submitted by the project proponent to the Planning Section of the Riverside County Department of Waste Resources for review and approval at WastePlanning@rivco.org. Receipts must clearly identify the amount of waste disposed and Construction and Demolition (C&D) materials recycled. A copy of Form C can be found at (https://www.rcwaste.org/Waste-Guide/CandD).

015 - BS-Plan Check Gen - Custom

Please provide construction type and comply with Chapter 5 General Building Heights and Areas. Please comply with Chapter 11B.
This project is located in high fire zone area. Chapter 7A of the building code shall apply.
NOTIFICATIONS: CODE/ORDINANCE REQUIREMENTS: The applicant shall obtain the required building permit(s) from the building department prior to any construction on the property. All building plans and supporting documentation shall comply with current adopted 2022 California Building Codes, Riverside County Ordinances regulations in effect at the time of building plan submittal and fee payment to the Building Department. All Building Department plan submittal and fee requirements shall apply.
PERMIT ISSUANCE: Per section 105.1 (2022 California Building Code, CBC): Where any owner or authorized agent intends to construct, enlarge, alter , repair, move, demolish or change the occupancy of a building or structure, or to erect, install, enlarge, alter, repair, remove, convert, or replace any electrical, gas, mechanical, or plumbing system, the regulation of which is governed by this code, or to cause any such work to be done, shall first make application to the building official and obtain the required permit. The applicant shall obtain the required building permit(s) from the building department prior to any construction or placement of any building, structure or equipment on the property. The applicant shall obtain an approved final building inspection and certificate of occupancy from the building department prior to any use or occupancy of the building, or structure. At no time shall the approval of the planning case exhibit allow for the construction or use of any building, structure, or equipment. In residential applications, each separate structure will require a separate building permit. ACCESSIBLE PATH OF TRAVEL: 1- Please provide a revised site plan to indicate the required continuous accessible paved path of travel. The accessible path of travel details shall include; 1. Accessible path construction type (Asphalt or concrete). 2. Accessible path width. 3. Accessible path directional slope % and cross slope %. 4. All accessible ramp and curb cut-out locations and details where applicable. The Accessible path of travel shall: 1. Connect to the public R.O.W. 2. Connect to all building(s). 3. Connect to all accessible parking loading/unloading areas. 4. Connect to accessible sanitary facilities. 5. Connect to areas of public accommodation. Please be aware that the approved site plan with accessibility requirements should be included with any building plan submittal. The plan review staff may have additional comments depending on the additional information or revisions provided during the plan review process. Additional accessible requirements within the structure shall be reviewed during the building plan review.
2- Relocate the ADA parking to comply with the following: Parking spaces complying with 11B- 502 (Parking Spaces) that serve a particular building or facility shall be located on the shortest accessible route from parking to an entrance 3-Where parking serves more than one accessible entrance, parking spaces complying with 11B-502 (Parking Spaces) shall be dispersed and located on the shortest accessible route to the accessible entrances.

With respect to the planning conditions for the referenced project, the fire department requires the following fire protection measures be provided in accordance with Riverside County Ordinances, the 2022 California Fire Code (CFC) as adopted and amended by the County of Riverside and/or recognized fire protection standards.

These conditions are preliminary and further review will be conducted upon receipt of additional entitlement and/or construction submittals. Additional requirements may be required based upon the adopted codes at the time of submittal.

1. Fire Protection Water Supplies/Fire Flow - Minimum fire flow for the construction of all buildings is required per CFC Appendix B. Prior to building permit issuance for new construction, the applicant shall provide documentation to show there exists a water system capable of delivering the required fire flow. Specific design features may increase or decrease the required fire flow. Reference CFC 507.3.

2. Fire Protection Water Supplies/Hydrants - The minimum number of fire hydrants required, as well as the location and spacing of fire hydrants, shall comply with CFC Appendix C and NFPA 24. Fire hydrants shall be located no more than 400 feet from all portions of the exterior of the building along an approved route on a fire apparatus access road, unless otherwise approved by the Fire Department. Fire hydrants shall be at least 40 feet from the building it is serving. A fire hydrant shall be located within 20 to 100 feet of the fire department connection for buildings protected with a fire sprinkler system. The size and number of outlets required for the approved fire hydrants are 4” x 2 ½” x 2 ½” (super hydrant). Reference CFC 507.5, CFC Appendix C and NFPA 24.

3. Fire Department Access - Fire apparatus access roads shall be provided to within 150 feet of all exterior portions of buildings, unless otherwise approved by the Fire Department. Fire apparatus access roads shall have an unobstructed width of not less than 24 feet. Dead-end fire apparatus access roads in excess of 150 feet shall be provided with an approved turn around. The minimum required turning radius of a fire apparatus access road is 38 feet outside radius and 14 feet inside radius. (For developments within the SRA and within the LRA VHFHSZ, the minimum required turning radius of a fire apparatus access road is 74 feet outside radius and 50 feet inside radius. See California Code of Regulations Title 14 Section 1273.04.) The construction of the fire apparatus access roads shall be all weather and capable of sustaining 75,000 lbs. Unless otherwise approved, the grade of a fire apparatus access road shall not exceed 16 percent and the cross slope shall not exceed 2.5 percent. The angles of approach and departure for fire apparatus access roads shall be a maximum of 6 percent grade change for 25 feet of approach/departure. Reference CFC 503.1.1, 503.2.1 as amended by the County of Riverside and Riverside County Office of the Fire Marshal Technical Policy #TP22-002.

4. Fire Department Access Turn Around - Dead-end fire apparatus access roads in excess of 150 feet in length shall be provided with a bulb turnaround at the terminus measuring a minimum of 38 feet outside radius and 14 feet inside radius. (For development within the SRA and within the LRA VHFHSZ, the bulb turnaround at the terminus shall be 40 feet outside radius and 16 feet inside radius). Parallel parking around the perimeter of the bulb is acceptable provided the bulb outside turning radius is increased by 8 feet. In-lieu of a bulb, a hammer-head type turnaround is acceptable where the top of the “T” dimension is 120 feet with the stem in the center. Additional turnaround designs may be acceptable as approved by the Fire Department. Reference CFC 503.1.1, 503.2.1 as amended by the County of Riverside and Riverside County Office of the Fire Marshal Technical Policy #TP22-002.

5. Secondary Access – Unless otherwise approved by the Fire Department, dead end fire apparatus access roads shall not exceed (660 feet for Very High Fire Hazard Severity Zone and High Fire Hazard Severity Zone areas. 800 feet for Moderate Fire Hazard Severity Zone. 1,320 feet). Secondary egress/access fire apparatus access roads shall provide independent egress/access from/to the area or as otherwise approved by the Fire Department. Secondary egress/access fire apparatus access roads shall be as remote as possible from the primary fire apparatus access road to reduce the possibility that both routes will be obstructed by a single emergency. Additional fire apparatus access roads based on the potential for impairment by vehicle congestion, condition of terrain, climatic

conditions, anticipated magnitude of a potential incident, or other factors that could limit access may be required by the Fire Department. Reference CFC 503.1.2 and Riverside County Office of the Fire Marshal Technical Policy #TP22-002.

6. Fire Department Building Construction Plan Review - Submittal of construction plans to the Fire Department will be required. Final fire and life safety conditions will be addressed when the Fire Department reviews the plans. These conditions will be based on California Fire Code, California Building Code (CBC), and related codes/standards adopted at the time of construction plan submittal. Reference CFC 105.1.

7. Fire Sprinkler System - All new commercial buildings and structures 3,600 square feet or larger will be required to install a fire sprinkler system. Reference CFC 903.2 as amended by the County of Riverside.

8. Fire Alarm and Detection System - A water flow monitoring system and/or fire alarm system may be required as determined at time of building construction plan review. Reference CFC 903.4 and CFC 907.2.

9. Hazardous Vegetation and Fuel Management Plan - Projects in the Local Responsibility Area Very High Fire Hazard Severity Zone and the State Responsibility Area Very High, High and Moderate Fire Hazard Severity Zones shall provide a Hazardous Vegetation and Fuel Management Plan to be reviewed and approved by the Fire Department. (A preliminary plan shall be provided to and approved by the Fire Department prior to any new parcel map recordation.) Reference CFC 4906.3

10. Materials and Construction Methods for Exterior Wildfire Exposure - Projects in the Local Responsibility Area Very High Fire Hazard Severity Zone and the State Responsibility Area Very High, High and Moderate Fire Hazard Severity Zones shall comply with Chapter 7A of the California Building Code and California Code of Regulations, Title 14 Fire Safety Regulations. Reference CFC 4905.2.

11. Traffic Calming Devices - Requests for installation of traffic calming designs/devices on fire apparatus access roads shall be submitted and approved by the Fire Code Official. Reference CFC 503.4.1.

12. Gate Access: All electronically operated gates shall be provided with Knox key switches and automatic sensors for access. These gates shall be provided with access to gate equipment or another method to open the gate if there is a power failure. (Manual gates shall not be locked unless a Knox Box containing the key to the lock is installed in an approved location on the approach side of the gate). A pedestrian gate, if used to provide access, shall be a minimum 3 feet wide and provided with a Knox Box/Padlock if locked. Reference CFC 506.1.

13. Water Plans: If fire hydrants are required to be installed, applicant/developer shall furnish the water system fire hydrant plans to the Fire Department for review and approval prior to building permit issuance. Plans shall be signed by a registered civil engineer, and shall confirm hydrant type, location, spacing, and minimum fire flow. Once plans are signed and approved by the local water authority, the originals shall be presented to the Fire Department for review and approval. Reference CFC 105.4.1.

---

015 - Fire High Fire SRA

Project/property is in a High Fire Hazard, State Responsibility Area are required, in addition to County Ordinance, to comply with all provisions of the State Board of Forestry, California Code of Regulations, Title 14. A high fire mitigation plan or report will be required. Any habitat conservation issue affecting the Fire Department Fuel Modification requirements, shall have concurrence with the responsible wildlife and/or other conservation agency.

---

015 - Fire Secondary Egress from a High Fire Hazard

To have adequate evacuation times from a project/property that is within High/Very High Fire Hazard area, road(s) further than 660 feet shall have secondary or alternative access to a publicly maintain circulatory road(s) per Ordinance 460.

---

015 - Flood INCREASED RUNOFF CRITERIA

The development of this site would increase peak flow rates on downstream properties. Mitigation shall be required of offset such impacts. An increased runoff basin shall be shown on the exhibit and calculations supporting the size of the basin shall be submitted to the District for review. The entire area of proposed development will be routed through a detention facility to mitigate increased runoff. All basins must have positive drainage; dead storage basins shall not be acceptable.

Storms to be studied will include the 1-hour, 3-hour, 6-hour and 24-hour duration events for the 2-year, 5-year, and 10-year return frequencies. Detention basin(s) and outlet(s) sizing will ensure that none of these storm events has a higher peak discharge in the post-development condition than in the pre-development condition.

For the 2-year and 5-year events, the loss rate will be determined using an AMC I condition. For the 10-year event, AMC II will be used. Constant loss rates shall be used for the 1-hour, 3-hour, and 6-hour events. A variable loss rate shall be used for the 24-hour event.

Low Loss rates will be determined using the following:

1. Undeveloped Condition --> LOW LOSS = 90%
2. Developed Condition --> LOW LOSS = .9 - (.8 X % IMPERVIOUS)
3. Basin Site --> LOW LOSS = 10%

Where possible and feasible, the on-site flows should be mitigated before combining with off-site flows to minimize the size of the detention facility required. If it is necessary to combine off-site and on-site flows into a detention facility two separate conditions should be evaluated for each duration/return period/before-after development combination studied; the first for the total tributary area (off-site plus on-site), and the second for the area to be developed alone (on-site). It must be clearly demonstrated that there is no increase in peak flow rates under either condition (total tributary area or on-site alone), for each of the return period/duration combinations required to be evaluated.

No outlet pipe(s) shall be less than 18" in diameter. Where necessary an orifice plate may be used to restrict outflow rates. Appropriate trash racks shall be provided for all outlets less than 48" in diameter. The basin(s) and outlet structure(s) must be capable of passing the 100-year storm without damage to the facility. Basins shall be designed per Appendix C – Basin Guidelines of Design Handbook for Low Impact Development Best Management Practices.

Mitigation basins should be designed for joint use and be incorporated into open space or park areas. Side slopes should be no steeper than 4:1 and depths should be minimized where public access is uncontrolled.

**Preliminary sizing may be based on the difference in runoff hydrograph volume between the "developed" condition and the "pre-developed" condition for the 24-hour duration event for the 10-year return frequency. Final design of the basin, including a complete hydrology study will not be required until the improvement plan stage of this development. The project may need modifications at the plan check stage in order to comply with the increased runoff criteria.

Landscape Requirement

This condition applies to both onsite and offsite (ROW) landscaping:

The developer/ permit holder shall:
1) Ensure all landscape and irrigation plans are in conformance with the APPROVED EXHIBITS;
2) Ensure all landscaping is provided with California Friendly landscaping and a weather-based irrigation controller(s) as defined by County Ordinance No. 859;
3) Ensure that irrigation plans which may use reclaimed water conform with the requirements of the local water purveyor; and,
4) Be responsible for maintenance, viability and upkeep of all slopes, landscaped areas, and irrigation systems until the successful completion of the twelve (12) month inspection or those operations become the responsibility of the individual property owner(s), a property owner's association, or any other successor-in-interest, whichever occurs later.

To ensure ongoing maintenance, the developer/ permit holder or any successor-in-interest shall:
1) Connect to a reclaimed water supply for landscape irrigation purposes when reclaimed water is made available.
2) Ensure that landscaping, irrigation and maintenance systems comply with the Riverside County Guide to California Friendly Landscaping, and Ordinance No. 859.
3) Ensure that all landscaping is healthy, free of weeds, disease and pests.

County Geologic Report GEO No. 230055, submitted for the project CUP230002, was prepared by RGS Engineering Geology under Soil Exploration Company, Inc. and is titled “Limited Geotechnical Feasibility Report, Proposed Crescent Gardens Cemetery, Garfield Road at Robert Street, Meadowbrook Area, Riverside County, California”, dated February 20, 2021. In addition, RGS Engineering Geology prepared “Response to County Review Comments, Limited Geotechnical Feasibility Report, Proposed Crescent Gardens Cemetery, Garfield Road at Robert Street, Meadowbrook Area, Riverside County, California, Project No. 1789-01” dated January 26, 20024.

GEO230055 concluded:

1. Geologic hazards related to ground rupture hazard, liquefaction, earthquake induced settlement, and landslide hazard are low to nil.
2. Excavation characteristics are moderate within the granitic bedrock and poor within the metamorphic bedrock and some areas may be unusable as gravesites in the end unless blasting or some equivalent method of rock breaking is used.
3. On-site sewage disposal associated with the mortuary and assembly halls within the cemetery is also considered feasible, provided the leach field is located within decomposed granitic bedrock.

GEO230055 recommended:

1. Excavation of the excessively hard bedrock and replacement as fill material that can be readily excavated for gravesites as needed.
2. To achieve maximum infiltration of storm water, detention basins should be planned within the decomposed granite bedrock which occurs across the northwestern site area.
3. Additional percolation testing will be needed for design and approval of the septic systems.

It should be noted that no engineering review of this report or formal review of provided building code information are a part of this review. Formal review of engineering design and code data will be made by the County of Riverside, as appropriate, at the time of grading and/or building permit submittal to the County.

County Paleontological Report (PDP) No. 230013, submitted for this case CUP230002), was prepared by CRM Tech and is entitled: “Paleontological Resource Assessment Report, Crescent Gardens Cemetery Project, Assessor’s Parcel Numbers 349-170-003 to -007; -009 to -013; 349-180-002, -004 to -008, -016, -020 and -035, Meadowbrook Area of Riverside County, California, CUP230002”, dated August 28, 2023.

PDP230013 concluded:
1. The potential to impact significant, nonrenewable paleontological resources is low expect in the old alluvial-channel deposits in the mid-south-southeastern corner of the project area.
2. The project’s potential to impact significant nonrenewable paleontological resources in the old alluvial-channel deposits appears to be high.

PDP230013 recommended:
1. A paleontological resource impact mitigation program be developed and implemented prior to beginning of the project to prevent impacts or reduce them to a level less than significant only within the old alluvial channel deposits in the mid-south-southeastern portion of the project area.
2. 2. Paleontological monitoring is not recommended/required in other parts of the project area.

PDP230013 satisfies the requirement for a Paleontological Resource Assessment for CEQA purposes. PDP0230013 is hereby accepted for CUP230002. A PRIMP shall be required prior to issuance of a grading permit for this project.

In addition, per the County’s SABER (Safeguard Artifacts Being Excavated in Riverside County) Policy, paleontological fossils found in the County of Riverside should, by preference, be directed to the Western Science Center in the City of Hemet.

Hazardous materials are not accepted at Riverside County landfills. In compliance with federal, state, and local regulations and ordinances, any hazardous waste generated in association with the project shall be disposed of at a permitted Hazardous Waste disposal facility. Hazardous waste materials include, but are not limited to, paint, batteries, oil, asbestos, and solvents. For further information regarding the determination, transport, and disposal of hazardous waste, please contact the Riverside County Department of Environmental Health, Environmental Protection and Oversight Division.

AB 341 focuses on increased commercial waste recycling as a method to reduce greenhouse gas (GHG) emissions. The regulation requires businesses and organizations that generate four or more cubic yards of waste per week and multifamily units of 5 or more, to recycle. A business shall take at least one of the following actions in order to reuse, recycle, compost, or otherwise divert commercial solid waste from disposal:

- Source separate recyclable and/or compostable material from solid waste and donate or self-haul the material to recycling facilities.
- Subscribe to a recycling service with their waste hauler.
- Provide recycling service to their tenants (if commercial or multi-family complex).
- Demonstrate compliance with the requirements of California Code of Regulations Title 14.

For more information, please visit:
www.rivcowm.org/opencms/recycling/recycling_and_compost_business.html#mandatory

Consider xeriscaping and using drought tolerant/low maintenance vegetation in all landscaped areas of the project.
The use of mulch and/or compost in the development and maintenance of landscaped areas within the project boundaries is recommended. Recycle green waste through either onsite composting of grass, i.e., leaving the grass clippings on the lawn, or sending separated green waste to a composting facility.

AB 1826 requires businesses and multifamily complexes to arrange for organic waste recycling services. Those subject to AB 1826 shall take at least one of the following actions in order to divert organic waste from disposal:
-Source separate organic material from all other recyclables and donate or self-haul to a permitted organic waste processing facility.
-Enter into a contract or work agreement with gardening or landscaping service provider or refuse hauler to ensure the waste generated from those services meet the requirements of AB 1826.

Comply with SB 1383 which establishes regulations to reduce organics waste disposal and went into effect on January 1, 2022. This law establishes methane emissions reduction targets in a statewide effort to reduce emissions of short-lived climate pollutants caused by organics waste disposal.